

PROJECT STATUS UPDATE

Farmington Public Schools

Bid Package # 7

2020 Bond Issue – Maxfield Education Center & STEAM Academy

Maxfield Education Center – Project Description

Project Description:

This project involves selective interior architectural, mechanical, electrical, and plumbing renovations throughout the Maxfield Education Center building. As well as, selective exterior site improvements.



Maxfield Education Center

Project Overview:

- New LED light fixtures are currently being installed in selective areas of the building.



Maxfield Education Center

Project Overview:

- Exterior painting is nearly complete throughout the building.



Maxfield Education Center

Project Overview:

- New roller shade install is nearly complete in selective areas of the building.



Maxfield Education Center – Three Week Look Ahead

		Week of 05/15/2023 through 06/04/2023																												
		Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun								
TASK		15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04								
Interior	Contractor																													Notes
Wiring to RTU's	Aces Electric	X	X	X																										
Exhaust Fan Installation	Systemp/Aces	X	X	X																										
Demo Clerestory Exhaust Fan/Install Glass (CE #046)	Systemp/Trenko	X																												
I.T. Area Lighting Installation	Aces Electric			X	X	X			X	X	X	X	X																	
Corridor & Lay-in Light Installation	Aces Electric								X																					
Touch-up Re-worked Existing Doors (CE #045)	Seven Brothers	X																												
Classroom Light Installation	Aces Electric								X	X	X	X	X																	
RTU Installation/Roof top Duct	Systemp/Aces	X	X	X						X	X																			
Roof top Duct & Pipe Insulation	Systemp	X	X	X	X	X			X	X																				
LVT Installation	Cohn's										X																(Short) Pending Delivery			
Window Treatment Installation	Creative Windows								X																		Pending Delivery			
RTU Start-up	Systemp				X	X																								
Boiler Start-up	Systemp		X																											
Boiler Room Epoxy Floor	Seven Brothers								X	X	X	X	X																	
Final Cleaning	Saber											X	X				X	X	X											
Punch List Walk	McS/Wakely		X																											
Engineer Punch List Walk	Mcs/PBA								X																					
ROUGH HVAC INSPECTION	Systemp/SOM			X																										
FINAL HVAC INSPECTION	Systemp/SOM					X																								
FINAL(TEMP) ELECTRICAL INSPECTION	ACES/SOM																X													
ABOVE CEILING/FINAL BUILDING INSPECTION	SOM																	X												
Ceiling tile completion	A.M. Higley																	X												
Owner's training	Systemp/FPS																		X											
PROJECT TURN OVER	McS/FPS																			X										
Exterior Building	Contractor																													
Exterior Building Light Installation	Aces Electric								X	X	X	X	X														Pending Light Selection			
Exterior Painting	Seven Brothers	X	X																								Weather Permitting			