

PROJECT STATUS UPDATE

Farmington Public Schools

Bid Package # 16

2020 Bond Issue - Visions Unlimited



Visions Unlimited – Project Description

Project Description:

The Visions Unlimited project includes demolition and re-work throughout the interior and exterior of the old Farmington Central High School building (in order to provide a new space for the Visions Unlimited program).



Visions Unlimited

Project Overview:

- New resilient flooring installation has begun and is on-going in selective areas of the building.



Visions Unlimited

Project Overview:

- Installation of new casework and countertops is nearly complete throughout the building.



Visions Unlimited

Project Overview:

- New playground equipment has been installed.
- New mulch installation to follow.




Visions Unlimited

Project Overview:

- New plumbing fixtures are currently being installed in classroom bathrooms.



Visions Unlimited – Three Week Look Ahead

		FPS 2021 Bid Pack 16: Visions Unlimited																				Period Start: 5/15/2023			
		3-WEEK LOOK-AHEAD SCHEDULE																				Period End: 6/4/2023			
																						Prepared By: Jeff Robinette			
																						Page: 1 of 1			
Activity Description	Contractor	Scheduled Start	Week 1 5/15/2023							Week 2 5/22/2023							Week 3 5/29/2023							Scheduled Finish	Remarks
			15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4		
			M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S	S		
Visions Unlimited																									
Lighting Install	Max Elec	4/17/23	X	X	X	X	X			X	X	X	X	X			Memorial Day	X	X	X	X			5/26/23	
Install/Pipe Unit Ventilators	Contrast Mech	5/22/23							X	X	X	X	X					X	X	X	X			6/2/23	
Casework Install	Wally K	1/9/23																						1/20/23	
Door And Hardware	Wally K	5/22/23							X	X	X	X	X					X	X	X	X			6/2/23	
Toilet Partitions	Wally K	5/22/23							X	X	X	X	X											5/26/23	
Classroom Bath Fixtures	Contrast Mech	5/29/23																X	X	X	X			6/7/23	
Install Boiler Room Equip	Contrast Mech	4/17/23	X	X	X	X	X			X	X	X	X	X										5/26/23	
Paint - Classroom Walls and Ceilings	DTS Contracting	5/4/23	X	X	X	X	X																	5/19/23	
Tile Classroom Bathrooms	DF Floors	4/10/23	X	X	X	X	X																	5/12/23	
Playground Install	Sinclair Recreation	5/8/23	X	X	X	X	X																	5/19/23	
Classroom Flooring, Base	Cohns	5/15/23	X	X	X	X	X			X	X	X	X	X				X	X	X	X			6/2/23	